Original / Duplicate / Triplicate

QM/F 33(B)

CONTRACT CERTIFICATE

Bill No 1st and Final (For Other Works) Date.....

DASARAHALLI DIVISION T DASARAHALLI SUB- DIVISION

Bill Received No Dated——— Cash Book Voucher No dated———

Scheduled Docket No Head of Account : P 1771 zone works -POW WORKS

Est cost: Rs 10.00 Lakhs.

Name of work (as per sanctioned estimate) Job Code No:-165-20-000024

Construction of& Development of 12th Cross Park in ward No 14 Bagalagunte.

Name of Contractor:-RAVIKUMAR N.C , NO 501/3, OPP GJC, MAYASANDRA ROA,TURUVEKERE

Reference to Agreement No:EE/DD/AGR/415/2019-20 Date-01-10-2029

Certified that the measurements were taken by me on 23/3/20 ....and recorded in Pages 4152-4159 of measurement Book No 4152 and that the work is satisfactorily executed.

Contractor. Officer in charge of work.

Certified that the measurements were taken by me on ....and found correct.

The work is satisfactory executed. Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate usage on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub Division Officer

Assistant Executive Engineer
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073

If Memorandum of payment

1) Total value of work done or supplies made as per account within.		
2) Deduct amount to be held in reserve being——— percent Rs.....		
3) -do- Balance		
4) Deduct payments :		
a) Amount of previous payment as in the office cash book voucher No———Dated———S.D.No———		
b) Payments cost store or other materials supplied.		
Now made recovery of amount creditable to this / other work		
Amount paid on this bill cheque / cash		
5) Balance being unpaid value of work done held in reserve		
6) Deduct cash advance made on the office cash Book Voucher No——— dated ———less adjustments		
7) Net amount due to or from contractor		
Unadjusted items		
8) Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied		

Received Rs. (in words) Contractor's Signature.

by cash and by adjustment of payment as per memorandum.

Witnesses : 1.

2

(For office use)

Dated signature of contractor Stamp

Paid by me by cheque No Dated

Cash Rs Dated

Initials of officer making payment

Executive Engineer.

Scanned with CamScanner

1	KSRRB M300-Construction of Subgrade and Earthen Shoulders. KSRRB M300-55. Construction of sub-grade and earthen shoulders with approved material Gravel/Murrum with all lifts & leads, transporting to site, spreading, grading to required slope and compacted to meet requirement of Table No. 300-2 complete as per specifications (including cost of earth, watering charges & compaction by vibratory rollercompaction by vibratory roller to 97% of proctors density) MORTH Specification No. 305 complete as per specifications and directions of the Engineer incharge of the work.
2	KSRRB 300-62. Extra for laying earth by mechanical means as per specifications for compaction in 250mm thick loose layers when laying of earth in layers is done from stacked materials including breaking of clods and dressing but excluding rolling and watering including cost of all labour, HOM of machineries complete as per specifications. MORTH / Chapter 3 complete as per specifications and directions of the Engineer incharge of the work.
3	KSRRB 300-64.1. Extra for watering the earth to bring the earth upto required optimum moisture content manually including cost of all labour complete as per specifications. MORTH / Chapter 3 complete as per specifications and directions of the Engineer incharge of the work.
4	KSRRB M400-Construction of footpath and separator KSRRB M400-21. Construction of footpath/separator by providing a 150 mm compacted granular sub-base as per Clause 401 & 25mm thick cement concrete grade M-15, overlaid with precast concrete tiles in cement mortar 1:3 including provision of all drainage arrangements but excluding kerb channel complete as per specifications. MORTH Specification No. 409 complete as per specifications and directions of the Engineer incharge of the work.

1 This is certify that the Contractor has completed the work satisfactory.

2 The Contractor has cleared the debris from the work spot.

3 The contractor has used his own vehicles for the conveying the debris.

4 There are no departmental issues for the above work.

Scanned with CamScanner

Unit	Previous Measurement		Present Measurement			Total Up-to-date		Remarks
	Qty.	Cost	Qty	Rate	Cost	Qty	Cost	
Cum	0.00	0.00	1920.00	382.00	733440.00	1920.00	733440.00	
Cum	0.00	0.00	1920.00	64.00	122880.00	1920.00	122880.00	
Cum	0.00	0.00	1920.00	13.00	24960.00	1920.00	24960.00	
Sqm	0.00	0.00	586.00	750.00	439500.00	586.00	439500.00	
Total					**1320780.00**		**1320780.00**	
TOTAL							**1320780.00**	
ADD 12% GST TO SR ITEMS							**158493.60**	
NET AMOUNT PAYABLE OF RS							**1479273.60**	

Assistant Engineer
AE-14

Assistant Executive Engineer

Assistant Executive Engineer
T. Dasarahalli Sub-Division
Bagalagunte, BBMP
Bangalore-560073

Scanned with CamScanner